Downstream Authority of the Quapaw Tribe of Oklahoma Regular Meeting April 25, 2012

Meeting Called to Order: 10 am

ROLL CALL: John Berrey, Chairman Present

Larry Ramsey, Secretary Present
Ranny McWatters, Treasurer Present
Marilyn Rogers, Member Present
Tamara Smiley, Member Present

DECLARATION OF QUORUM: announced by Larry Ramsey

Construction Ryan/David/Jason/Ronnie/Mike Scott/Amy

Ernie/Tim/Bob/ Chris/Steve/John T

Prayer led by Tamara

Manhattan Update

- See Attached
- Cost Savings spreadsheet
 - Reviewed multiple options
 - Simplify roof assembly okay with the DDA
 - Substitute batt insulation okay with the DDA
 - Remove color kinetics
 - Site changes
 - Change paving at pool patio to standard concrete finish MCC to look at pricing for alternate and present for approval
 - Pool deck look at using epoxy
 - o Hotel
 - Corridor ceiling panels, MCC to get pricing options to see what the savings would be
 - Chair rails stay the same to match current
 - River Rock stay the same to match current
 - Guest Rooms
 - Mosaic Inlay in entry remove in standard rooms (154), keep in suites (15)
 - Wall tiles in vanities review in mock up
 - Tile in shower looking for alternate
 - Delete rain shower head working on pricing
 - Suggested to delete vanity DDA wants to keep
 - Main Lobby
 - Ceiling simplify design and materials Okay with the DDA
 - Mosaic need pricing information before any decision can be made

Break 12:25pm

Resume 1:56pm

Authority Meeting

Marketing

- Shawn/Melissa
- Sportsmag.tv
 - o Review the sponsorship contract offered (see attached)
 - o Waiting on more details from the company.

Adjourn 3:04pm



Meeting Minutes

Detailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Downstream Hotel Expansion

Project # 3452

Manhattan Construction Company

12049 SE 110th Street Galena, KS 66739

Tel: (620) 856-5600 Fax: (620) 856-5605

_		_	
Owner	Architoct	Contractor	Mooting 20
Owner.	ATCHILECT.	Contractor	Meetina 20

Date	Start	End	Next Meeting	Next Time	Prepared By	Company
4/25/2012	10:00 AM	12:00 PM	5/1/2012	10:00 AM	Ronnie Wood	Manhattan Construction Company

Purpose Location **Next Location General Notes**

Attended By Non-Attendees

Quapaw Tribe of Oklahoma - John Berrey

Quapaw Tribe of Oklahoma - Larry Ramsey

Quapaw Tribe of Oklahoma - Ranny Mcwatters

Quapaw Tribe of Oklahoma - Tamara Smiley

Quapaw Tribe of Oklahoma - Tena VanCleave

Quapaw Tribe of Oklahoma - Tim Brown

Quapaw Tribe of Oklahoma - Ernie Caruthers

Quapaw Tribe of Oklahoma - Bob Moritz

Quapaw Tribe of Oklahoma - Bob Bergquist

Quapaw Tribe of Oklahoma - Marilyn Rogers

Manhattan Construction Company - Mike Kanter

Manhattan Construction Company - Ronnie Wood

Manhattan Construction Company - Ryan Haynie

Manhattan Construction Company - David Anderson

Manhattan Construction Company - Jason Schafer

JCJ Architecture - Scott Celella

Chris Roper Construction Services - Chris Roper

Kinslow, Keith, & Todd - Amy Harrell

Quapaw Tribe of Oklahoma - Shawn Mercer

JCJ Architecture - Grace Fabian

JCJ Architecture - Kristina Ennis

Item Meeting Item Description

Status Due Date Compl'd Cls'd Resp

Old Business

Energy Management System

3/28/2012 - Total cost per typical room is around \$335 (013-001

\$125 Material, \$45 occupancy sensor, \$40 LV transformer, \$125 labor) So this is roughly \$45K for typical rooms. MCC to perform comparison with this versus the complete system found in the suites. MCC to

call and discuss with owner's rep.

4/10/2012 - Nothing has changed. The outlet by the entry door is to always remain. An InnCom sample is to be provided for both mock up rooms. These samples are to be purchased by Faith in order to have warranty

continuity.

4/18/2012 - Chris Roper and Ryan Haynie to discuss

Ryan Haynie (MCC) Yes

Prolog Manager Printed on: 4/26/2012 Tulsa Page 1

Meeting MinutesDetailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Item Meeting Item Description		Resp	Status	Due Date Co		Cls'd
Old Busin	ness					
	issue after meeting. 4/25/2012 - For budget purposes, the INNCOM system is to remain in the suites only for now. It will still be included in the mock up. Faith needs to communicate with INNCOM and follow the owner paid material process.					
Guest Ro	om Furniture					
013-003	3/28/2012 - Books have been used to begin procuring items for mock up. Mock up furniture is out to bid now with 4 bidders. (Kimble, Indian Country Furnishings, American Hotels and Harbor Linen) Pricing is due next week. Some bidders would still like to provide Downstream with turnkey package. Downstream to investigate Fabricut as a possible supplier. 4/10/2012 - Several bids were received last week, but not all. Due to the large number of items, vetting the bids will take more time. 4/18/2012 - There were at least 6 bidders, several of whom bid all items. One company bid American made furniture. Next week there is a plan to provide a spreadsheet with pricing. 4/25/2012 - Harbor Hospitality ad American Hotels have American furniture factories. Site visits to their factories are to be scheduled.	Tim Brown (QUATRI); Chris Roper (CRCS)				No
Hotel Flo	oring					
013-004	3/28/2012 - Kristina to bring additional materials to NIGA convention/San Diego meeting next week. Image options to be investigated by MCC. MCC to investigate financial status of American Terrazzo and bring to conference call next week. 4/10/2012 - MCC is working on getting the final price with inlays included. Samples will follow final pricing. 4/18/2012 - MCC is doing pricing operation regarding animal inlays and sizing. According to JCJ we may not pursue the inlays as a value engineering option. 4/25/2012 - MCC still to wait on input from terrazzo company for value engineering options. DDA wants mosaic tile inlays in lieu of metal inlays or terrazzo inlays.	David Anderson (MCC)				No
Back Up	Generator					
013-005	3/14/2012 - Downstream is looking at and reviewing options in-house. Intent is still for MCC to provide conduits for future use. 3/21/2012 - DCR still looking at options. MCC still going to rough in. 4/18/2012 - No Update. 4/25/2012 - Close Item	Ernie Caruthers (QUATRI)				Yes
Guest Ro	oom Shower Tiles					
013-007	3/28/2012 - Tiles to be in San Diego next week. 4/10/2012 - The tiles were not presented in San Diego. Two more tile options have not arrived, but should be ready for presentation next visit by Kristina. 4/18/2012 - JCJ to check on order status of tile samples. 4/25/2012 - JCJ brought samples for DDA review. Metal, Ceramic and glass samples. Prices range from \$3 each to \$18 each. We should just get a local hippie or children's arts and crafts class to make the same thing. MCC to leave 4"x4" openings blocked out in shower for options to be placed and reviewed.	Kristina Ennis (JC	J)			No

Prolog Manager Printed on: 4/26/2012 Tulsa Page 2

Meeting MinutesDetailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Item Me	eting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
Old Busi	ness					
Chiller T	ie-In					
013-008	3/28/2012 - Allen's performed 1st tie in Sat. night/Sun. morning on chiller and condenser water. No complaints. A couple more shut downs will be necessary. A tie in happens in the meeting room hallway. Owner's Rep coordinating with banquets for slow times that tie in can be performed. 4/10/2012 - Another shut down and tie in will occur tonight through tomorrow morning. 2 sets of 2 valves are to be installed. 4/25/2012 - Next week hangers will be installed for vitaulic pipe tie in.	Jason Schafer (MCC)				No
Guarante	eed Maximum Price					
013-010	3/21/2012 - DDA waiting on Dec. Letter 3/28/2012 - No Update 4/10/2012 - The value of the four packages out to bid should create an opportunity to get to the final GMP. The bids are due next Thursday. The push will be for a GMP by the end of the month. on the 23rd, MCC to present budget revision to Chris Roper. On the 27th the budget is to be finalized and ready to present. 4/25/2012 - MCC to compile pricing by end of week. Faith and Allen's to have value engineering and pricing meeting next Monday. Budget on latest drawings to be complete Tuesday. MCC to break out certain areas such as spa, pool and the Buffalo grill.	John Thompson (ETP)				No
Recomm	endation Letters					
014-002	3/28/2012 - After interviews, MCC recommends bringing on board KC Gunite as the pool contractor. Approved by DDA. 4/10/2012 - No letters today. 3 qualified bidders submitted on fire suppression system and recommendation letters should be ready next meeting. 4/18/2012 - MCC is recommending Aegis Fire Protection from Kansas City as the fire suppression contractor. No objections given. Their bid saves 200,000 dollars from the original estimate. All other bid packages for the remainder of the project are out to bid. 4/25/2012 - No recommendation letters this week.	David Anderson (MCC)				No
Mock Up	Room					
015-001	3/28/2012 - It is acceptable for TEPCO to use the same profile, without the exact finish for the storefront and balcony doors mock up. 4/10/2012 - Standard window frame in stock, balcony door approximately 8 weeks lead time. Electrical revisions to be made to not interfere with furniture. 4/18/2012 - JCJ to issue revised electrical layouts, Bulletin 04 Rev. 01. MCC working on getting orders placed for Wall Covering and Tile. 4/25 - Notes from second electrical revision are being completed. Tile has been ordered. Wall covering should be ordered today.	Jason Schafer (MCC)				No
Patio De	sign					
016-001	3/21/2012 - JCJ to investigate Overhead trellis/pergola with incorporated fan, misters, electrical outlets, possibly adding supports off of the face of the structure. 3/28/2012 - JCJ to contact Chavez Grieves. 4/10/2012 - Preliminary davit type support system being	Kristina Ennis (JCJ)			No

Printed on: 4/26/2012 Tulsa Page 3 Prolog Manager

Meeting Minutes

Detailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Item Meeting Item Description Resp Status Due Date Compl'd Cls'd

Old Business

sent to Chavez Grieves. 4/18/2012 - JCJ to contact Chavez Grieves to make sure supports are accounted for and in latest structural issue.

4/25/2012 - Design being incorporated currently.

Cc: Company Name Contact Name Copies Notes

Prolog Manager Printed on: 4/26/2012 Tulsa Page 4

SportsMag.tv

3655 South Lewis Ave Tulsa, Ok 74105 Phone: 918-932-0215 email:mikehenry@SportsMag.tv

	ADVERTISING CONTRAC	<u>CT</u> DATE: 4-20-12
ADVERTISER:	Quapaw Tribe	
BILLING ADDRESS:	5681 South 630 Road	Quapaw, OK 74363
PHONE:	FAX:	
EMAIL:	UNIVERSITY	: Oklahoma
SSUES-DATES AD TO	APPEAR: July 1, 2012 –	June 30, 2013
AD TYPE: Founding Sp	onsor AD SPECS:	
COST: \$30K/Quarter/U	University - Annual Cost \$1	.20K
BILLING: Quarterly in	Advance	
on the consideration that the narmless the Publisher, its of aspect of an advertisement. Fas to wording or appearance, publisher. Publisher shall not any issue in which an advertigod, strikes, accidents, or other strikes.	advertiser and/or its agency, jointly officers, agents, and employees again Publisher reserves the right to reject or for any other reason. An advert to be liable for any failure to print, prisement accepted by the publisher is the circumstances beyond the public vertisement after the closing date for	ments are accepted and published entirely y and severally, will indemnify and hold not any claims or suits based upon any t advertisements considered unacceptable isement can be canceled at any time by the publish, or circulate, all or any portion of as contained if such failure is due to acts of isher's control. Neither the advertiser nor or an insertion order or reservation.
		erstands the terms of this agreement and onsibility for payment under terms of this
Special Conditions – See A	ttached Schedule	
BY: For Advertiser	BY:	Publisher

SportsMag.tv - Quapaw Tribe Special Conditions

During the tenure of the relationship of the parties listed above,

<u>Limited Exclusivity</u> No other Indian Tribe will be allowed to participate other than the Chickasaw and the Creek.

